Puthep Company Limited





Puthep Copper Project



Progress






- Draft mine plan completed
- Land requirements confirmed
- Mining cost model prepared
- ESIA public consultation under preparation
- Renewed MLA under preparation

Project Area

- Waste dump/pit designs finalised
- All other major features finalised
- Key treatment of crushed ore through "vat leach"
- Use of acid and bacteria to extract copper solution
- SX/EW processing of acid solution for copper cathode








Project Area

- Separate MLAs (300 rai) shown as grid
- Processing outside of mine leases
- Water management a priority
- Topsoil stockpiling planned
- Sedimentation control
- Limestone quarry for acid control





Mining







Crushing and Agglomeration







Leaching Vats








Leaching Vats









Why Vat Leaching






- Simple and widely practised technology
- Small footprint
- Produces copper in final form which could be processed to final products in Thailand
- Mining of the deposit can be sequenced
- Mining voids can then be backfilled
- Reduces potential impacts

Solvent Extraction







Electro-winning












Production Schedule








- Ore: 6Mtpa feed with max. 1.2Mtpa oxide
- Maximum mining rate of 24Mtpa for years 2-4, dropping to 18.5Mtpa
- Mine life of just over 8.5 years

Mine Sequencing






Puthep before mining











































Ridgeline from west









Ridgeline from east











Water Management





Closure

strategy





Schedule to complete FS





Activity	Status	2009			2010											2011												2012															
	Status	0	N	D	J	F	M	A	N	1	J .	J	A	S	0	N	D	J	F	M	A	N	IJ	J	J		5 ()	N	D	J	F	M	А	M	J	J	P	\ \ \		1 0	N	D
ESIA	In progress																																										
ESIA Approval	Planned																																										
Vat Leach Scoping Phase 1	Completed																																										
Mine Lease Application Mine Plan	In progress																																										
MLA approval	Planned																																										
Vat Leach Phase 2 Testwork	In progress																																										
Vat Leach Phase 3 Testwork	Planned																																										
Updated Project Analysis	Planned																																										
Vat Leach DFS	Planned																																										
Final Analysis and Reporting	Planned																																										
Ore Reserve Statements	Planned																															•											
Management Committee Meetings	Planned									(((•										(
Project Review Milestones	Planned																																										